

August 2021 Highway Superintendant,s Report

Had to ditch Kittle Rd.,as water was coming off hill and running into a house and garage,in the process Backhoe broke down and as of this writing is still in Rochester being repaired at 5 Star Equipment.

Blacktop patching has been completed for the year,blacktopped apron at food pantry as shoulder of road was washing away.

Steven,s Rd. is almost completed should be able to finish dust control next week.

Much has been talked about lately on the status of the river cleanup,agter talking to wolf bros. this a.m. they will start to get it cleaned as soon as Jeff Parker from soil &water can come and lay it out for us they say if the weather hold,s out it should take no longer than a week to do the job.

As soon as Steven,s rd. is done we have to touch up Scott rd. and gravel Lateral rd.,re-grade N.Branch and finish Morgan Creek,then we can oil&stone and get those project,s out of the way and start to wind thing,s up for winter.

(April 2017)

**NEW YORK STATE DEPARTMENT OF TRANSPORTATION
REQUEST FOR PAYMENT FROM EXTREME WINTER RECOVERY APPROPRIATIONS**



MUNICIPAL DESCRIPTION

Name of Municipality: TownofLindley

Municipal Code: 640471

PROJECT LISTING CAPITAL PROJECTS FOR WHICH PAYMENT IS REQUESTED	TOTAL PROJECT COST (Please enter this amount first)	REIMBURSEMENT REQUESTED (Don't exceed project cost)
<p>1. Route/Name/Other: Ryers Crk Rd. Location: From intersection w/welty rd To 600' south Project Type: Hwy. Resurfacing Sub Project Type: Minor widening for turning movements</p>	<p>\$ 175,000.00</p>	<p>\$ 1,255.41 Final Project Payment? <input type="radio"/> Yes <input checked="" type="radio"/> No</p>
<p>2. Route/Name/Other: Welty rd. Location: From 1 mile east To 500' east Project Type: Hwy. Resurfacing Sub Project Type: Incidental drainage</p>	<p>\$ 200,000.00</p>	<p>\$ 1,538.85 Final Project Payment? <input type="radio"/> Yes <input checked="" type="radio"/> No</p>
<p>3. Route/Name/Other: Location: From To Project Type: Sub Project Type: Please select one of the options above first</p>	<p>\$</p>	<p>\$ Final Project Payment? <input type="radio"/> Yes <input type="radio"/> No</p>

TOTAL AMOUNT CLAIMED: \$ 2,794.26

CERTIFICATION

I hereby certify that the total amount claimed for this payment is for unreimbursed expenditures between the dates of 06/07/2021 and 06/10/2021 for construction, reconstruction or improvement of local highways, bridges, highway-railroad crossings, and/or other local facilities per NYSDOT Program Guidelines, including right-of-way acquisition, preliminary engineering, and construction supervision and inspection **where the service life of each project is at least ten years or the project is either: (1) microsurfacing; (2) paver placed surface treatment; (3) single course surface treatment involving chip seals or oil and stone; or (4) double course surface treatment involving chip seals or oil and stone.** I hereby certify that, for any above street alteration project where street level pedestrian walkways cross curbs, curb ramps with detectable warnings were installed before the improvement or were installed during the alteration project and are ADA-compliant. I also hereby certify that appropriate local or state design and construction standards were followed for all projects on this form.

Street/Highway Superintendent Name:
Kevin Putman

Phone Number: 6075237294

Date signed: 08/06/2021

E-mail address (optional):
lindleyhighwayny@gmail.com

Signature _____



April 2017)

NEW YORK STATE DEPARTMENT OF TRANSPORTATION
REQUEST FOR PAYMENT FROM EXTREME WINTER RECOVERY APPROPRIATIONS



MUNICIPAL DESCRIPTION

Name of Municipality: TownofLindley

Municipal Code: 640471

PROJECT LISTING CAPITAL PROJECTS FOR WHICH PAYMENT IS REQUESTED	TOTAL PROJECT COST <i>(Please enter this amount first)</i>	REIMBURSEMENT REQUESTED <i>(Don't exceed project cost)</i>
1. Route/Name/Other: Reep Rd. Location: From Tuscarora town line To 2300' south Project Type: Hwy. Reconstruction Sub Project Type: Gravel (<200 AADT), greater than 6"	\$ 250,000.00 ✓	\$ 8,029.68 Final Project Payment? <input type="radio"/> Yes <input checked="" type="radio"/> No
2. Route/Name/Other: Location: From To Project Type: Sub Project Type: Please select one of the options above first	\$ \$	\$ Final Project Payment? <input type="radio"/> Yes <input type="radio"/> No
3. Route/Name/Other: Location: From To Project Type: Sub Project Type: Please select one of the options above first	\$ \$	\$ Final Project Payment? <input type="radio"/> Yes <input type="radio"/> No

TOTAL AMOUNT CLAIMED: \$ 8,029.68

CERTIFICATION

I hereby certify that the total amount claimed for this payment is for unreimbursed expenditures between the dates of 06/03/2021 and 06/24/2021 for construction, reconstruction or improvement of local highways, bridges, highway-railroad crossings, and/or other local facilities per NYSDOT Program Guidelines, including right-of-way acquisition, preliminary engineering, and construction supervision and inspection where the service life of each project is at least ten years or the project is either: (1) microsurfacing; (2) paver placed surface treatment; (3) single course surface treatment involving chip seals or oil and stone; or (4) double course surface treatment involving chip seals or oil and stone. I hereby certify that, for any above street alteration project where street level pedestrian walkways cross curbs, curb ramps with detectable warnings were installed before the improvement or were installed during the alteration project and are ADA-compliant. I also hereby certify that appropriate local or state design and construction standards were followed for all projects on this form.

Street/Highway Superintendent Name:
Kevin Putman

Phone Number: 6075237294
Date signed: 08/06/2021
E-mail address (optional):
lindleyhighwayny@gmail.com

Signature

