

September 2021 Highway Supt,s Report

As of last meeting all roads have been dust oiled. As of Thursday September 9, we will be doing oil and stone on Scott rd, Lateral Rd, North Branch Glendenning rd, Morgan rd. and Gibson rd.

Backhoe still not back from 5 Star equipment, part to fix will not be shipped till Sept. 15, it supposedly will be done on the 18th.

Our damage from flooding was, not as bad as it could have been, mostly shoulders and pipes that could, not handle the volume of water, one pipe has been replaced already, all necessary paperwork has been filed with NYS, and FEMA for our piece of the proverbial pie. More pipes and ditches will be replaced as soon as our backhoe is returned, in the meantime if it is absolutely necessary we have been renting a backhoe.

We are starting to gear up for winter as we have to get more sand and put tires on the three newer Peterbilt,s, we will not be putting anymore money into 2006 Peterbilt unless it is absolutely necessary.

The next CHIP,S check should be coming at end of month, the amount should be approx..\$25,086.38



Lindley Highway <lindleyhighwayny@gmail.com>

road damage

3 messages

Lindley Highway <lindleyhighwayny@gmail.com>
To: "Sutfin, Dawn L (DOT)" <Dawn.Sutfin@dot.ny.gov>

Fri, Aug 20, 2021 at 11:10 AM

here is the list,

intersection of watson and stoddard roads, west side of intersection, pipe failed not big enough to handle volume, shoulder damage also, approx. 500 yds west of that cross pipe not big enough to handle volume shoulder damage also.

intersection of felker and steamtown, pipe too small to handle volume, ditch filled in and shoulder damage., north of felker intersection ditch on southside of road filled in with debris and gravel causing water to run in road.

swarthout rd. approx. 1/4 mile north, west side of road driveway pipe not big enough to handle volume, washing out shoulder, approx. 1/4 north of that needs a cross pipe to reduce volume coming from slope of hill.

Welty rd. - approx. 1 1/2 miles east on north side of road drive way pipe needs to be replaced to handle volume., also across road from that ditch failed and caused shoulder damage we opened temporarily with grader.

Reep rd., approx. 1 1/2 miles north of n. branch intersection east side of road washed out for approx. 300 ft.

preston rd. approx. 1/2 mile north of watson rd intersection east side of road wash out for approx. 400 ft.

state line rd., approx. 3/4 mile west of watson rd. inetrsection, ditch overrun causing erosion.

stowell rd., approx. 1/2 mile west of intersection with county rt. 115, ditches and shoulder, s failed for approx. 500 ft., cross pipe not big enough, intersection of stowell and engle road cross pipe can, t handle volume, ran out in road did some washing.

Thank You Kevin Putman

Sutfin, Dawn L (DOT) <Dawn.Sutfin@dot.ny.gov>
To: Lindley Highway <lindleyhighwayny@gmail.com>

Fri, Aug 20, 2021 at 11:26 AM

Thank you so much Kevin – I have forwarded this information to our assessment teams in the field!!

From: Lindley Highway <lindleyhighwayny@gmail.com>
Sent: Friday, August 20, 2021 11:10 AM
To: Sutfin, Dawn L (DOT) <Dawn.Sutfin@dot.ny.gov>
Subject: road damage

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

[Quoted text hidden]

Lindley Highway <lindleyhighwayny@gmail.com>
To: "Sutfin, Dawn L (DOT)" <Dawn.Sutfin@dot.ny.gov>

Mon, Aug 23, 2021 at 8:32 AM

Great, thanks!

[Quoted text hidden]

Extreme Winter Recovery Reimbursement Form

2017)

NEW YORK STATE DEPARTMENT OF TRANSPORTATION
REQUEST FOR PAYMENT FROM EXTREME WINTER RECOVERY APPROPRIATIONS



MUNICIPAL DESCRIPTION

Name of Municipality: TownofLindley

Municipal Code: 640471

PROJECT LISTING CAPITAL PROJECTS FOR WHICH PAYMENT IS REQUESTED	TOTAL PROJECT COST <i>(Please enter this amount first)</i>	REIMBURSEMENT REQUESTED <i>(Don't exceed project cost)</i>
1. Route/Name/Other: Gibson Rd. Location: From 5200' N To Town Line Project Type: Hwy. Reconstruction Sub Project Type: Gravel (<200 AADT), greater than 6"	\$ 150,000.00	\$ 7,728.52 Final Project Payment? <input type="radio"/> Yes <input checked="" type="radio"/> No
2. Route/Name/Other: Location: From To Project Type: Sub Project Type: Please select one of the options above first	\$	\$ Final Project Payment? <input type="radio"/> Yes <input type="radio"/> No
3. Route/Name/Other: Location: From To Project Type: Sub Project Type: Please select one of the options above first	\$	\$ Final Project Payment? <input type="radio"/> Yes <input type="radio"/> No

TOTAL AMOUNT CLAIMED: \$ 7,728.52

CERTIFICATION

I hereby certify that the total amount claimed for this payment is for unreimbursed expenditures between the dates of 06/30/2021 and 07/28/2021 for construction, reconstruction or improvement of local highways, bridges, highway-railroad crossings, and/or other local facilities per NYSDOT Program Guidelines, including right-of-way acquisition, preliminary engineering, and construction supervision and inspection where the service life of each project is at least ten years or the project is either: (1) microsurfacing; (2) paver placed surface treatment; (3) single course surface treatment involving chip seals or oil and stone; or (4) double course surface treatment involving chip seals or oil and stone. I hereby certify that, for any above street alteration project where street level pedestrian walkways cross curbs, curb ramps with detectable warnings were installed before the improvement or were installed during the alteration project and are ADA-compliant. I also hereby certify that appropriate local or state design and construction standards were followed for all projects on this form.

Street/Highway Superintendent Name:

Kevin G. Putman

Kevin G. Putman
Signature

Phone Number: 6075237294

Date signed: 08/27/2021

E-mail address (optional):

lindleyhighwayny@gmail.com

